

Johnson Hall Demolition Schedule 2022-2023

Interior Demolition and Abatement

- 8/22/22 – 9/2/22: Mobilization- **Complete**
- 8/29/22 – 10/14/22: 3rd Floor Interior Demolition & Abatement- **Complete**
- 9/19/22 – 11/4/22 2nd Floor Interior Demolition & Abatement **Complete**
- 10/10/22 – 11/25/22 1st Floor Interior Demolition & Abatement **Complete**
- 10/31/22 – 12/16/22 Ground Floor Interior Demolition & Abatement Interior demo complete. Additional asbestos wall coating delayed completion of abatement on floors Remaining abatement in progress scheduled complete 12/30/22.- **Complete**
- 10/17/22 – 12/16/22 Mechanical Penthouse Abatement-**Complete**
- 10/17/22 – 12/16/22 Basement Abatement **Complete**

Structural Demolition

- 11/14/22 – 12/2/22: Mobilization **Complete**
- 11/21/22 – 12/16/22: Johnson/Vogel Separation In progress. Weather and snow have caused delays for setting up protection scaffold, mobilizing equipment, and demo roof. Completion 1/6/22- Upper floors complete. Saw cut and removal of ground/ basement scheduled for 2/20/23- 2/28/23 **Saw cutting in progress complete 3/9/23**
- 11/21/22 – 12/16/22: Mechanical Penthouse Demolition In progress. Delays pushed completion back to 1/6/22
 - *****Robotic jack hammers periodically – significant noise*** Complete (remaining penthouse to be demolished with nibblers)**

Material removal

- October – December Debris removal - 40'-50' trucks, 2-3xday, M-F 6 a.m. – 4 p.m. **Interior debris removal Complete**
-

Structural Demolition

- 12/19/22 – 2/9/23: Building Demolition Delayed Start due to penthouse and Separation, work scheduled to start 1/6/22 – 2/27/22-
 - Top floor down, West to East, “munchers” concrete grinding Remaining vertical structure to complete 2/17/23-Concrete grinder scheduled to arrive at Johnson Hall 2/21/23 **Complete**

Material removal

- 12/19/22 – 2/9/23 Debris removal -smaller trucks, 10-12 up to 20xday, M-F 6 a.m. – 4 p.m. **Completion 3/17/23**
 - Working with the city – Full-Time Flagger for traffic
-

Footing Demolition/removal

- Feb – March 2023: Massive jackhammering, concrete grinding **2/20/23- 3/10/23**
 - ******Most significant vibration and noise during this phase**** 2/17/23**
 - **PCI Demobilize from 3/7/23- 3/17/23**
-

Non-demo Work

- Exterior cladding/ Siding @ Vogel & Annex- 3/15/23- 4/15/23
- Backfill @ Johnson 3/17/23- 3/28/23